

**Hidden Valley Construction for Weeks of 5/16/22 and 5/23/22\***

<b>Project</b>	<b>Road Name</b>	<b>Estimated Footage</b>	<b>Estimated Start</b>	<b>Estimated Finish</b>	<b>Notes</b>
HV03B	Golf View CT	1800	4/25/2022	5/31/2022	
HV03B	Alpine DR	1200	5/17/2022	6/3/2022	1200' of rock left
HV03B	Monterey CIR	633 Rock	5/16/2022	5/20/2022	Hit rock will be moving to Hampton, Will need to schedule rock drill
HV03B	Hickory RD	800	5/12/2022	5/19/2022	300' of rock left, currently doing drop crossings
HV03B	Knollwood DR	1860	5/20/2022	6/3/2022	
HV03B	Hartford CIR	480	5/9/2022	5/17/2022	
HV03B	Hanby CIR	400	5/16/2022	5/20/2022	All boring complete, working on hand holes
HV03B	Hanover DR	950	5/18/2022	5/27/2022	

**HV03**

- New boring crew to start ASAP
- When boring commences, it will be on Ridge Wood Cir & then Sunny Ridge Dr

*\*Construction areas subject to change due to unforeseen circumstances, weather, etc.*